

JICHS PRESS BOX &
BATTING CAGE



ID	Task Mode	Task Name	Duration	Start	Finish	August 2023September 2023October 2023November 2023December 2023January 2024February 2024March 2024April 2024May 2024June 2024											
1	🚧	NOTICE TO PROCEED	0 days	Mon 9/11/23	Mon 9/11/23												
2	🚧	PRECONSTRUCTION	80 days	Mon 9/11/23	Fri 12/29/23												
3	🚧	MTL BLDG DESIGN & FAB (PRODUCTION)	80 days	Mon 9/11/23	Fri 12/29/23												
4	🚧	REBAR SHOP DRAWINGS	20 days	Mon 9/11/23	Fri 10/6/23												
5	🚧	REBAR FABRICATION	15 days	Mon 10/9/23	Fri 10/27/23												
6	🚧	MOBILIZATION	5 days	Mon 10/30/23	Fri 11/3/23												
7	🚧	CONSTRUCTION	130 days	Mon 11/6/23	Fri 5/3/24												
8	🚧	SITE WORK	120 days	Mon 11/6/23	Fri 4/19/24												
9	🚧	SILT/TEMP FENCING	5 days	Mon 11/6/23	Fri 11/10/23												
10	🚧	DEMOLITION	10 days	Mon 11/13/23	Fri 11/24/23												
11	🚧	SITE CLEARING	5 days	Mon 11/27/23	Fri 12/1/23												
12	🚧	GRADING	5 days	Mon 12/4/23	Fri 12/8/23												
13	🚧	UTILITIES	15 days	Mon 3/18/24	Fri 4/5/24												
14	🚧	SIDEWALKS	5 days	Mon 4/8/24	Fri 4/12/24												
15	🚧	LANDSCAPING	5 days	Mon 4/15/24	Fri 4/19/24												
16	🚧	BATTING CAGE	70 days	Mon 12/11/23	Fri 3/15/24												
17	🚧	FOUNDATIONS	15 days	Mon 12/11/23	Fri 12/29/23												
18	🚧	METAL BUILDING	15 days	Mon 1/1/24	Fri 1/19/24												
19	🚧	MTL BLDG PAINTING	10 days	Mon 1/22/24	Fri 2/2/24												
20	🚧	FLOORING	5 days	Mon 2/5/24	Fri 2/9/24												
21	🚧	NETTING	5 days	Mon 2/12/24	Fri 2/16/24												
22	🚧	MASONRY	10 days	Mon 1/22/24	Fri 2/2/24												
23	🚧	SLAB ON GRADE	5 days	Mon 2/5/24	Fri 2/9/24												
24	🚧	METAL & WOOD FRAMING	10 days	Mon 2/12/24	Fri 2/23/24												
25	🚧	ROOFING	5 days	Mon 2/26/24	Fri 3/1/24												
26	🚧	MEP ROUGHINS	5 days	Mon 2/26/24	Fri 3/1/24												
27	🚧	DRYWALL	5 days	Mon 3/4/24	Fri 3/8/24												
28	🚧	SIDING	5 days	Mon 3/4/24	Fri 3/8/24												
29	🚧	STORAGE ROOMS PAINTING	5 days	Mon 3/11/24	Fri 3/15/24												
30	🚧	PRESS BOX	65 days	Mon 12/4/23	Fri 3/1/24												
31	🚧	FOUNDATIONS	5 days	Mon 12/4/23	Fri 12/8/23												
32	🚧	MASONRY	10 days	Mon 12/11/23	Fri 12/22/23												
33	🚧	SLAB ON GRADE	5 days	Mon 12/25/23	Fri 12/29/23												
34	🚧	METAL & WOOD FRAMING	15 days	Mon 1/1/24	Fri 1/19/24												
35	🚧	ROOFING	5 days	Mon 1/22/24	Fri 1/26/24												
36	🚧	MEP ROUGHINS	5 days	Mon 1/29/24	Fri 2/2/24												
37	🚧	DRYWALL	5 days	Mon 2/5/24	Fri 2/9/24												
38	🚧	SIDING	5 days	Mon 1/29/24	Fri 2/2/24												
39	🚧	EXTERIOR PAINTING	10 days	Mon 2/5/24	Fri 2/16/24												
40	🚧	MILLWORK	5 days	Mon 2/12/24	Fri 2/16/24												
41	🚧	INTERIOR PAINTING	5 days	Mon 2/19/24	Fri 2/23/24												
42	🚧	FLOORING	5 days	Mon 2/26/24	Fri 3/1/24												
43	🚧	CO/PUNCHLIST	10 days	Mon 4/22/24	Fri 5/3/24												
44	🚧	SUBSTANTIAL COMPLETION	0 days	Fri 5/3/24	Fri 5/3/24												

