

| ID                                                    | Task Mod. | Task Name                     | Duration | Start        | Finish       | Qtr 3, 2023<br>Jul                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Aug | Sep | Oct | Nov | Dec | Qtr 1, 2024<br>Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep |
|-------------------------------------------------------|-----------|-------------------------------|----------|--------------|--------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|-----|-----|-----|-----|--------------------|-----|-----|-----|-----|-----|-----|-----|-----|
|                                                       |           |                               |          |              |              | Anticipated release of CDs 9/11                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 1                                                     |           | Anticipated release of CDs    | 0 days   | Mon 9/11/23  | Mon 9/11/23  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 2                                                     |           | GMP estimate                  | 17 days  | Mon 9/11/23  | Tue 10/3/23  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 3                                                     |           | Contracting                   | 5 days   | Wed 10/4/23  | Tue 10/10/23 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 4                                                     |           | Buyout                        | 2 days   | Wed 10/11/23 | Thu 10/12/23 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 5                                                     |           | Early submittals              | 25 days  | Fri 10/13/23 | Thu 11/16/23 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 6                                                     |           | Site contractor mobilization  | 30 days  | Fri 10/13/23 | Thu 11/16/23 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 7                                                     |           | Rebar fabrication & delivery  | 15 days  | Fri 11/17/23 | Thu 12/7/23  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 8                                                     |           | HVAC units order/deliver      | 120 days | Fri 11/17/23 | Thu 5/2/24   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 9                                                     |           | Steel fabrication & delivery  | 30 days  | Fri 11/17/23 | Thu 12/28/23 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 10                                                    |           | Construction                  | 175 days | Fri 11/10/23 | Thu 7/11/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 11                                                    |           | Temporary barrier:            | 10 days  | Fri 11/10/23 | Thu 11/23/23 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 12                                                    |           | Selective building demolition | 15 days  | Fri 12/1/23  | Thu 12/21/23 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 13                                                    |           | Site demolition & relocations | 23 days  | Fri 11/24/23 | Tue 12/26/23 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 14                                                    |           | Install building pad          | 5 days   | Wed 12/27/23 | Tue 1/2/24   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 15                                                    |           | Concrete foundations          | 10 days  | Wed 1/3/24   | Tue 1/16/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 16                                                    |           | CMU                           | 18 days  | Wed 1/17/24  | Fri 2/9/24   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 17                                                    |           | Structural steel              | 12 days  | Mon 2/12/24  | Tue 2/27/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 18                                                    |           | Masonry façade                | 15 days  | Wed 2/28/24  | Tue 3/19/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 19                                                    |           | Roofing                       | 10 days  | Wed 2/28/24  | Tue 3/12/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 20                                                    |           | Interior framing              | 7 days   | Wed 2/28/24  | Thu 3/7/24   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 21                                                    |           | MEP rough-ins                 | 30 days  | Fri 3/1/24   | Thu 4/11/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 22                                                    |           | Hang & finish drywall         | 8 days   | Fri 4/12/24  | Tue 4/23/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 23                                                    |           | Finishes & fixtures           | 42 days  | Wed 4/24/24  | Thu 6/20/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 24                                                    |           | Final OSF inspection          | 5 days   | Fri 6/21/24  | Thu 6/27/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 25                                                    |           | Substantial Completion        | 0 days   | Thu 6/27/24  | Thu 6/27/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 26                                                    |           | Remove temporary              | 5 days   | Fri 6/28/24  | Thu 7/4/24   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 27                                                    |           | Patch finishes                | 5 days   | Fri 7/5/24   | Thu 7/11/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| 28                                                    |           | Final completion              | 0 days   | Thu 7/11/24  | Thu 7/11/24  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
|                                                       |           |                               |          |              |              | <div><div>Manual Task</div><div>Duration-only</div><div>Manual Summary Rollup</div><div>Manual Summary</div></div> <div><div>Project Summary</div><div>Inactive Task</div><div>Inactive Milestone</div><div>Inactive Summary</div></div> <div><div>Task</div><div>Split</div><div>Milestone</div><div>Summary</div></div> <div><div>Start-only</div><div>Finish-only</div><div>External Tasks</div><div>External Milestone</div></div> <div><div>Deadline</div><div>Progress</div><div>Manual Progress</div></div> |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| Project: JICHS Science Classroom<br>Date: Thu 8/24/23 |           |                               |          |              |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |
| Page 1                                                |           |                               |          |              |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |     |     |     |     |                    |     |     |     |     |     |     |     |     |